


Engineering Department Project Calendar April 2021

	April	May	June
2020 Pipeline Replacement Project			
	Hillside paving has been completed	Sealing of California Dr., Middle Dr., and Beverly Dr. to be done by County	
Lompico Tanks			
	Project Completion early May		
Water Master Plan			
	Demonstration at April ENG meeting	Final report by end of April	
Lyon Complex Road			
	Evaluating design proposals		
Quail Hollow Pipeline			
		RFP for construction in May, delayed by PG&E	
Glen Arbor Bridge			
	Waiting on CalTrans Encroachment Permit		
Eckley Tank			
	In Design		
Alta Via Pipeline			
	In Design		
5 - Mile Pipeline			
	Bid Received		

Index:	In Design	Out to Bid	Pre Construction
	In Construction	Post Construction	N/A

Engineering Department Project Calendar April 2021

	April		May		June	
2021 Pipeline Replacement Project						
					RFP for Construction	
Foreman Electrical						
	Revising Project Scope, in design		Construction RFP in May			
Little Lyon Tank Recoating						
			Construction to begin by Mid May			
AWIA Emergency Response Plan						
	Risk & Resiliency Assessment Complete		RFP for ERP in May			
Riverside Grove Booster						
			Construction to begin in May			
Blueridge Tank Replacement						
	Surveys occurring late April					
Foreman Grading & Erosion Control						
	Evaluating Bids		Consultant to begin Design in May			
Fall Creek Fish Ladder						
	Plans + Specs are completed		RFP's out in May			

Index:	In Design		Out to Bid	Pre Construction
	In Construction		Post Construction	N/A

Current as of:	4/15/2021	Disclaimer:	Dates on this calendar are approximated given current information, and are expected to change due to unforeseen circumstances and project variability.
----------------	-----------	-------------	--