

MEMO

TO: District Manager

FROM: Engineering/GIS Department

SUBJECT: ENGINEERING DEPARTMENT STATUS REPORT
WEEK ENDING OCTOBER 30, 2009

DATE: October 29, 2009

RECOMMENDATION:

It is recommended that the Board of Directors review and file the Engineering Department status report for the week ending October 30, 2009.

BACKGROUND:

CAMP CAMPBELL FACILITIES IMPROVEMENT PROJECT

A stop work order was issued after the heavy rains 2 weeks ago. The contractor is implementing erosion control measures as outlined by the County of Santa Cruz. The Contractor will contact the District when a revised construction schedule is available. The project will relocate approx. 160' of existing 8" water main that crosses a small creek located on the Camp property.

LONE PINE LANE 6" MAIN EXTENSION – SCOTTS VALLEY SYSTEM

Staff has been inspecting the installation of the 6" water main and appurtenances for this Project. The contractor has been installing the facilities per the District standards. The pressure testing and disinfection of the new 6" water main and appurtenances should take place next week.

VARIOUS PROJECTS

Staff is working with the District Manager and the Operations Director to produce a study map showing the major distribution system components from the Irwin Booster to the southern limits of the system in Felton and Scotts Valley. The map will include the city of Santa Cruz treatment facility, treated and raw water mains and pump station along Graham Hill Rd. as well as the raw water and pumping facilities associated with Loch Lomond.



Rob Menzies
GIS/Engineering Technician