

MEMO

TO: District Manager

FROM: Engineering/GIS Department

SUBJECT: ENGINEERING DEPARTMENT STATUS REPORT
WEEK ENDING NOVEMBER 27, 2009

DATE: November 23, 2009

RECOMMENDATION:

It is recommended that the District Manager review and file the Engineering Department status report for the week ending November 27, 2009.

BACKGROUND:

CAMP CAMPBELL FACILITIES IMPROVEMENT PROJECT

The stop work order issued for the overall project has been lifted by S.C. County. Staff has been notified by the contractor that construction of the water main portion of the project will begin on Monday, November 30th. All required submittals have been received. The project will relocate approx. 160' of existing 8" water main that crosses a small creek located on the Camp property.

LONE PINE LANE 6" MAIN EXTENSION – SCOTTS VALLEY SYSTEM

Staff has been inspecting the installation of the 6" water main and appurtenances for this Project. The contractor has completed installing the piping facilities per the District standards. The pressure testing and disinfection of the new 6" water main and appurtenances should take place soon.

VARIOUS PROJECTS

Staff has provided the Finance Manager a new database with parcel number and pressure zone information for Felton included. Staff has created a map for the Watershed Analyst showing the habitat designations as well as trails used by the public within the Olympia Property area.



Rob Menzies
GIS/Engineering Technician

/RM