

## M E M O

TO: District Manager

FROM: Director of Operations

SUBJECT: Operations Department Project Status Report  
Week Ending August 26, 2005

DATE: August 26, 2005

### **RECOMMENDATION:**

It is recommended that the District Manager review and file the Operations Department Project Status Report for the week ending August 26, 2005.

### **BACKGROUND:**

#### **University Redwood Tank Damage**

During the reporting period, staff relocated SCADA controls from University Tank 2 to University Tank 1. University Tank 2 has been taken out of service due to floor damage. The floor damage was found to be extensive and is beyond repair. Staff is considering and investigating alternative repairs and moving forward with replacement.

#### **Water Sampling Stations**

During the reporting period, staff continued installing Bacteriological Sampling Stations. Currently, stations are being installed in the Zayante area. These stations are dedicated to water quality sampling.

#### **New Water Service & Fire Hydrant**

Staff completed the water service upgrade and fire hydrant installation on Ralston Ridge. As a result of remodeling, the customer was required to upgrade their water service and install a fire hydrant. During the reporting period, staff completed this project.

#### **Bear Creek Wastewater Modification**

During the reporting period, staff installed a bypass main line around septic tank 1 as part of the Wastewater Modification project. This bypass allows tank 1 to be taken out of service for maintenance, as needed. After paving and fencing installation, this project will be complete.

---

Rick Rogers  
Director of Operations

RR/kas