MEMO

To:	District Manager
From:	Engineering Manager
Subject:	September 2019 Engineering Department Monthly Report
Date	September 19, 2019
Deserves and sticks	

Recommendation:

It is recommended that the Board of Directors review and file the Engineering Department Monthly Report for September 2019.

Projects in Construction:

Probation Tank Replacement: Work on the construction of the Probation Tank is continuing. During this reporting period the contractor completed work on the retaining walls and the tank foundation. Project completion is anticipated in October/November 2019.

Lompico PRV Replacement: Six PRV stations are being replaced in Lompico. The Contact has been signed and a Notice to Proceed letter has been sent to the Contractor. Material submittals for the project have been reviewed and materials have been ordered. A pre-construction meeting was held on August 21. Work is expected to start on September 23, 2019.

Projects in Design:

Lompico Tanks Replacement: Staff have commented on the 60% plans and design continues. The tentative completion date for the bid documents is September/October 2019 with bidding of the project slated for this Fall and construction slated for Spring 2020.

Swim Tank: District staff are working to obtain information about the alternate site. Survey work and geotechnical work have been completed and the District is awaiting a property appraisal.

RFP/RFQ:

Bear Creek Wastewater Facilities: On August 30, the District received three proposals for the Bear Creek Estates Wastewater Alternative Analysis. Staff discussed the proposals at the September 5th Engineering Committee meeting. Staff have made the proposals available to the property owners within Bear Creek Estates and plan to meet with them soon to discuss the proposals. Once we have input from the property owners, the proposals will be brought back to the Engineering Committee for further discussion and a possible recommendation to the Board of Directors.

2019 Pipeline Replacement Project: There is an agenda item on the September 19th Board meeting. The Engineering Committee and staff are recommending award of the design contract to Schaaf and Wheeler Consulting Civil Engineers of Salinas.