

MEMO

TO: District Manager

FROM: Director of Operations

SUBJECT: OPERATIONS DEPARTMENT PROJECT STATUS REPORT
WEEK ENDING FEBRUARY 13, 2009

DATE: February 13, 2009

RECOMMENDATION:

It is recommended that the District Manager review and file the Operations Department Project Status Report for the week ending February 13, 2009.

BACKGROUND:

DROUGHT CONTINGENCY PLAN

Rainfall collected at the Districts Operations Building total to date is 18.40 inches. Rainfall totals this time last year was 30.65 inches. Rainfall totals are way behind prior years, and it appears 2009 will be another critically dry year. Staff is undertaking preparations for a drought year up to including water rationing.

FELTON WATER SYSTEM OPERATIONS WATER METER READING

Meter reading in the Felton Water System for the second go-a-round is in progress. The meter reading went as planned. Staff is starting to compile information regarding potential cross-connection device requirements and multiple users.

FIVE MILE PIPELINE MAINTENANCE

Staff continued to performed maintenance on the Five Mile Pipeline in the area between Sweetwater Intake and Clear Creek. A section of the eight-inch transmission main kinked restricting flow was repaired. Staff straitened the main with come-a-longs and re-staked the pipe removing the kinks. Staff is walking the entire pipeline removing derbies and brush along the trail

MANANA WOODS SCADA CONTROL

SCADA equipment for the Manana Woods Treatment Plant and field facilities was received and is now ready for installation. Each facility required individual equipment and programming to be added to the District's main SCADA central control. The equipment was procured approximately nine months ago. Installation will begin the beginning of February and will take approximately three months for completion.

Rick Rogers
Director of Operations