



## BIDDER QUESTION #3

### Engineer's Response to Request for Information

Project: San Lorenzo Valley Water District / Probation Tank Replacement

RFI No: B - 003

Requested by: All Steel Fence, Inc.

Date Received: April 6, 2018

Regarding: Buy American Material Steel Requirements & Fencing Details

#### Response

1. This project is not subject to the Buy America or Buy American material requirements for steel products.
2. Chain link fence specifications and details are referenced on sheet C1.1, Chain Link Fences section: "Temporary construction fences should be 6' high chain link fencing. Permanent perimeter fences should be 6' high galvanized steel chain link fencing with extension arms and 3 barbed wires. Chain link fences should conform to Caltrans Standard Specifications Section 80-3 "Chain Link Fences" and Caltrans Standard Plans A85 "Chain Link Fence" and A86 "Barbed Wire and Wire Mesh Fences".
3. The addendum will include Caltrans 2015 Revised Standard Plan RSP A85 & A85A.
4. At the bank of the new tank, near the cell tower area the new fence around the tank attaches to an existing fence and gate leading to the cell tower area.
5. The addendum will include an updated Schedule of Values with a line item for Chain Link Fences & Gates as a lump sum.

Signed By:

Date: 04/13/18