

# Request for Information #1

## for the

## 2020 Pipeline Replacement Project

- Week of March 30, 2020

**Question:** The Santa Cruz County Standard Detail EP-1 specified a type 2 slurry seal to be applied over trenches greater in length than 500 LF. Are these streets subject to the type 2 slurry seal application? If so, please define limits.

**Answer:** The County has not required a slurry seal on this project. The District is working on an addendum to modify the plans accordingly.

**Question:** Is the new DIP main along California and Middle to be fully restrained?

**Answer:** Yes. See Pipeline Note #1 on plan sheet #3.